



08.09.2024

TENNESSEE
WINGS OF LIBERTY
MUSEUM



Project Update

Phase 1 Construction: Planning, Mobilization, and Coordination

• RFI's (*requests for information*):

- All RFI's from the construction team regarding structural steel and concrete have been answered & approved by the design team


The additional information provided from the RFI's have been captured in Phase 1 Revision 3 (issued 8.8.24)

• Submittals

- All sub-contractor submittals involving the upcoming working have been approved by the design team
- Mobilization of concrete is set for this coming week

• Coordination

- A preconstruction meeting between the Concrete, Electrical, MP&E, & Structural Steel contractors was held by the Construction Manager to discuss:
 - Schedule
 - Procurement
 - Order of Operations
 - Site Logistics
 - Safety



Thank you to everyone for the “behind the scenes” work that has moved construction forward & expect to see excavation for footings to begin shortly!

