



TENNESSEE  
WINGS OF LIBERTY  
MUSEUM

08.23.2024



## Current Work



### Storm Water

- The south run of storm piping and manholes is currently being install
- Layout or the remaining pipe is being completed



### Plumbing

- Excavation for the plumbing located under the main lobby is continuing
- Coordination is underway for the future plumbing in Phase 2A



### Electrical

- Underground electrical conduit is being run to all floor box locations
- All low voltage conduits are being run to the necessary locations

# Complete Work



- All materials related to storm water management have been delivered
- All electrical equipment required prior to the slab on grade pour has been delivered



- The building pad has been stoned down and grade has been confirmed
- The footing locations for the center columns have been excavated



- The concrete subcontractor has mobilized and now has full time site presence
- The site is now actively receiving deliveries

# Upcoming Work

**September** Column Line Footer Pours

**September** Continuous Footer Excavation

**September** Slab-on-Grade phased pours begin

