



2.07.2025

TENNESSEE WINGS OF LIBERTY MUSEUM



Current Work



Drywall

- Drywall work continues on the west wall and chronology walls
- Drywall has begun in the lobby, mechanical, electrical, and office spaces
- Paint will begin upon shop drawing approval



M.E.P

- Duct work for AHU#4 is being hung
- Copper pipe is in place and is being insulated
- The sprinkler branch lines are being installed in the lobby and main exhibit hall



Rough-ins

- The exhibit design team, consultants, and construction team are coordinating overhead rough-ins
- Pending shop drawing approval, house & track lighting will be installed

Complete Work



- 1) Sheetrock along the east wall has been completed
- 2) Temp heat is installed allowing for interior work regardless of weather
- 3) Gutters along the west wall are hung and coping is being installed

Upcoming Work

February Drywall for Interior Walls

February Ductwork Installation

March AV Data Cabling

