



# TENNESSEE WINGS OF LIBERTY MUSEUM

3.06.2025



## Current Work



### Drywall

- Drywall work continues in the lobby, and office areas
- Backer board is being hung where tile will be installed in the bathrooms
- Fire retardant plywood is being hung in the data and electrical rooms



### M.E.P


- Overhead air handling units #5 & #7 have been installed
- The boiler has been delivered to site and is in the building
- Primary electrical equipment has been delivered to site



### Paint

- All walls at 16' above finished floor height are receiving the first coat of "Black Magic" paint
- Dry Fall paint has begun on all overhead steel & decking

# Complete Work



- 1) Waterproofing and aluminum store front framing has been completed at the main entrance
- 2) Overhead ductwork has been hung and insulated in the lobby
- 3) Riser room layout has been approved by the fire marshal

# Upcoming Work

**March** AV Data Cabling

**March** Phase 2A Footings

**April** Glass at Storefront

